


**varian**

A Siemens Healthineers Company

# January 2024 Technical Advisory Group


**Former Varian Facility (Site 3-0485)  
150 Sohier Road  
Beverly, Massachusetts**

**January 18, 2024  
Beverly Middle School**



# Agenda

- Greetings and Agenda Review
- Summary of Activities Since Last TAG Meeting
- Status of Treatment Activities
- Response to Comments on Phase IV Remedy Implementation Plan, Parts 2 and 3
- Upcoming Submittals and Events



# Activities Since Last TAG Meeting


## ➤ Submittals

- Phase IV Part 3 Remedy Implementation Plan (Nov 7, 2023)
- Public Meeting Summary (December 15, 2023)
- Phase IV Parts 2 and 3 Response to Comments (January 9, 2024)

## ➤ Activities

- Completed semi-annual monitoring events (110 monitoring well and surface water sampling locations)
- Performed ongoing indoor air sampling at Longview Drive home and commercial property on Tozer Road
- Started outdoor installation of thermal treatment system at Building 3
- Continued relocation and renovation of CPI facilities to provide stockroom access for thermal system installation
- Inspected Stream A mats






# Status of Treatment Activities

# Building 3 Thermal Treatment

- Design and construction efforts are underway on multiple aspects of the thermal treatment system
  - Relocation and renovation of CPI facilities to provide stockroom access for thermal system installation remains ongoing
  - Primary power service design by National Grid is in progress
  - Thermal system construction commenced in December!
    - Ornamental vegetation removal
    - Closed 21 PVC monitoring wells
    - Building 3 access modifications
    - SVE equipment relocation
    - Boring location and utility clearance operations at approximately 23 locations
    - Subsurface component installation (e.g., heating wells)



# Building 2

## Renovated Basement Storage Area

- Former surplus equipment area was refurbished to accommodate sliding racks that maximize storage space
- Equipment currently in future stockroom location was relocated to the new basement storage area
- Future stockroom rehabilitation, renovation and buildout is currently underway





# Building 3 Vapor Extraction Equipment Relocation



# Thermal Treatment System Construction Update

- Outdoor system installation is underway in Areas 1 - 3
- Indoor construction (Area 4) will begin once CPI stockroom move is completed





# Boring Clearance Operations



**Material Removal by Vacuum**



**Heating Well  
Obstructions  
Identified**

# Outdoor Installation Activities



# Outdoor Drilling


## Current Status

- Field construction began as scheduled
- Bedrock was encountered shallower than expected in some areas which could reduce drilling efforts
- Crews restarted construction on January 3 following holiday break
- Installation of vertical and angled system infrastructure is ongoing
- Field construction is on schedule; projected completion of outdoor drilling in April 2024



# Tozer Road Groundwater Treatment Barrier

- Membrane Interface Probe-Hydraulic Profiling Tool (MiHPT) Investigation to provide additional high-resolution data to help refine the barrier design is underway
- Additional remedial activities will include:
  - Grab soil and groundwater sampling and fluxmeters to confirm and correlate the MiHPT data and further refine the barrier design
  - Installation of new monitoring wells upgradient and downgradient of the treatment area
  - Baseline groundwater sampling
  - Injection of amendments to form a permeable treatment zone
  - Monitoring during injection
  - Post-remediation monitoring to assess performance



# Status Update and Construction Photos



# Tozer Road Anticipated Schedule

MIHPT  
Investigation



Jan – March 2024

Design  
Permeable  
Barrier



Jan – April 2024

Install  
Monitoring  
Wells



April – May 2024

Install  
Permeable  
Barrier



May – July 2024

Ongoing  
Monitoring



Year 1 – Quarterly  
Years 2-3 – Semi-Annual  
Years 4-5 – Annual




# PSL-10

## ➤ Predesign Investigation

- August soil gas survey
- September soil borings and monitoring well installation (5 wells)
- Results identified VOC source mass in unsaturated and shallow saturated zones

## ➤ Phase IV Plan, Part 3 – **Subgrade Biogeochemical Reactor (SBGR)**

- Excavation of residual source
- Backfill with a mixture of gravel and other amendments (contaminant specific)
- Recirculate contaminated groundwater through the SBGR
- Sustainability considerations (power source, amendments)



# PSL-10 Progress and Anticipated Schedule

**Predesign Investigation**



**Aug – Sept 2023**

Phase IV, Part 3

Survey; Groundwater Sampling;  
Comment Responses

**Aquifer Test and SBGR Design**



**Spring 2024**

**Baseline Sampling;  
Excavation and System  
Installation/Start-up**



**Summer 2024**

**Ongoing Monitoring**



**Year 1 – Months 1, 2, 3,  
4, 6, 9, 12**

**Year 2 – Quarterly  
Subsequent – TBD**




# Stream A Mat Operation

- Granular activated carbon permeable adsorptive barrier installed October 2023
  - Designed to intercept and capture contaminants before water discharges to the stream
  - Designed to limit access to the groundwater seep
  - Encountered historical drainpipe
- Scheduled and storm-related inspections completed – no issues observed
- Drainpipe water has been tested
  - Will be video-inspecting drainpipe
  - Mat covers drainpipe and treats discharge




# Building 5 Bioremediation

- Bioremediation involves injecting carbon amendments (e.g., vegetable oil) that natural microbes use as food; promotes breakdown of contaminants
- Components of the treatment system
  - Angled drilling will be used to access areas beneath the building from the exterior to avoid disturbing occupants
  - The angled drilling will include fans of wells to collect test data from different depths
  - Some vertical wells will also be installed inside and outside of the building
  - The new wells will refine the treatment zone and may be used for treatment
  - Additional wells will be installed to provide complete treatment




# Building 5 Bioremediation

- Currently preparing pre-design investigation
- Investigation will include fans of wells beneath the building
- Expect to start drilling in spring




# Bedrock In Situ Chemical Oxidation (ISCO)




- ISCO refers to the use of oxidants to convert contaminants to non-hazardous or less toxic compounds
- Components of the system
  - Pumps
  - Downgradient non-injection test wells
  - Regular field monitoring (real time)
  - Regular groundwater analytical testing

# Bedrock In Situ Chemical Oxidation

- Currently preparing pre-design investigation
- Investigation will include bedrock wells and test to confirm connections in fractures
- Expect to start investigation drilling in spring





# Response to Comments Phase IV Remedy Implementation Plan, Parts 2 and 3


# Public Comments - Phase IV Remedy Implementation Plan, Parts 2 and 3

- One set of comments received from Sage Environmental
- Technical comments, including questions regarding:
  - Clarifications on text and figures
  - Bedrock fractures and groundwater flow
  - What was the area of influence during previous injections at Building 5?
  - Potential VOC movement at PSL-10
  - What measures were taken at PSL-10, to limit potential worker exposure to VOCs during drilling? What measures will be taken at PSL-10 during excavation activities?
  - Clarifying the planned soil excavation volumes and treatment media volumes at PSL-10



<https://eeaonline.eea.state.ma.us/EEA/FileViewer/FileViewer.aspx?fileEncryptionId=ibjigcde>

# Upcoming Submittals and Events





# Upcoming Submittals and Events

## *2024 Deliverable Schedule*

- Combined Phase IV Update Report and Temporary Solution (February 19)
- RAM Completion Report (February 19)
- Bi-Annual Status Report (August)

## *Proposed Public Outreach Schedule*

- Quarterly – alternating PIP and TAG meetings
  - Mar/Apr - Public (PIP) Meeting - Temporary Solution
  - June - TAG (after close of public comment period on Temporary Solution)
  - Sept PIP – to coincide with bi-annual status report
  - Winter TAG



**varian**

**A Siemens Healthineers Company**