

varian


A Siemens Healthineers Company

Public Involvement Plan (PIP) Meeting

Phase IV Status Report


Former Varian Facility (Site 3-0485)
150 Sohier Road
Beverly, Massachusetts

September 18, 2024
Beverly Middle School




Presentation Objectives

- Provide an update on the installation of the six treatment systems, as documented in the biannual Phase IV Status Report
 - Submitted a revised Phase IV Report
- Provide an update on the Asbestos Abatement Immediate Response Action (IRA) Completion Report (in preparation)
- Receive feedback and answer questions from the public



Building 3 Source Area


- ❖ In situ thermal treatment
 - ❖ In situ bioremediation polish
 - ❖ Continued soil vapor extraction (SVE)
- Thermal treatment system construction underway
 - CPI stockroom relocation completed
 - National Grid service design completed
 - Outdoor construction tasks ongoing
 - Indoor drilling planning in progress
 - Final MassDOT permit issued for temporary use of Route 128 right-of-way (ROW)
 - Asbestos-containing material removed
 - Thermal system field modifications based on presence of source material encountered during drilling



Welding sections
of a heating well

Field Conditions Alter Outdoor Construction Progress

- Boring HC-14 encountered source material near the edge of planned thermal treatment zone
 - Location previously inaccessible to investigation
 - Observed conditions may require adjustments to well length
- Outdoor drilling paused in late May
 - Buried asbestos debris removal activities
- Drilling observations identified need for additional vapor control measures during indoor system construction
 - Building 3 HVAC analysis performed
 - New HVAC equipment design completed
 - Equipment installation will occur in October



System Construction

Current Status

- Modifications to Building 3 HVAC system underway
- Outdoor construction to restart in mid October with completion of the final two heater clusters (HC-14 and HC-13)
- Work area preparation to follow with relocation of Route 128 ROW fence on north side of CPI building
- Stockroom drilling operations will then begin





HVAC Equipment Upgrade Approach

Tozer Road Groundwater

❖ Permeable Reactive and Adsorptive Barrier

➤ Remedial activities include:

- Investigation to provide additional high-resolution data and soil/groundwater sampling data to help refine the design
- Installation of new monitoring wells upgradient and downgradient of the treatment area
- Baseline groundwater sampling
- Injection of amendments to form a permeable treatment zone along Tozer Road
- Monitoring during injection
- Post-remediation monitoring to assess barrier performance



Pre-design Investigation

- Investigation conducted to provide high-resolution data and soil/groundwater sampling data to help refine the Tozer Road barrier design



Sonic drilling at 30 Tozer Road to install a nested monitoring well (August 2024)



Collecting groundwater sample along Tozer Road via DPT drilling (August 2024)

➤ Activities Completed

- Membrane Interface Hydraulic Profiling Tool (MiHPT) investigation
- Grab samples collected at seven new locations
- Installation of four monitoring wells


➤ Next Steps

- Groundwater sampling
- Deploy flux meters
- Install additional groundwater monitoring wells

PSL 10

❖ Subgrade Biogeochemical Reactor (SBGR)

- Selected driller for well installation and excavation/SBGR installation contractor
- Utilities marked by Cities of Beverly and Salem; also performed property boundary survey
- Working with City of Salem regarding water main located within easement
 - City of Salem has a 3rd party consultant performing a review



Bedrock

❖ In situ chemical oxidation (ISCO)



➤ Pre-design investigation July 8 – Current

- Advanced 5 bedrock borings
- Inspected bedrock cores
- Downhole geophysics to identify key fracture zones (new boreholes and several existing wells)
- Packer tests and groundwater sampling of key fractures (4 boreholes)
- Identified fracture zones to target with monitoring and injection wells


Bedrock

❖ In situ chemical oxidation (ISCO)

- Several key fracture zones identified and sampled
- Updated conceptual site model
 - Some tight fractures (no or very low groundwater flow)
 - Transmissive fractures (groundwater flow), connecting source areas with downgradient zones
- Recommend changing the treatment amendment to be injected

Geophysical Testing Wells

- Existing Bedrock Well
- New Bedrock Borehole






Bedrock


❖ In situ chemical oxidation (ISCO)

- Several key fracture zones identified and sampled
- Updated conceptual site model
 - Some tight fractures (no or very low groundwater flow)
 - Transmissive fractures (groundwater flow), connecting source areas with downgradient zones
- Recommend changing the treatment amendment to be injected

Geophysical Testing Wells

-  Existing Bedrock Well
-  New Bedrock Borehole





-  Concentrations above bedrock treatment goals


Bedrock


❖ In situ chemical oxidation (ISCO)


- Several key fracture zones identified and sampled
- Updated conceptual site model
 - Some tight fractures (no or very low groundwater flow)
 - Transmissive fractures (groundwater flow), connecting source areas with downgradient zones
- Recommend changing the treatment amendment to be injected

Geophysical Testing Wells

-  Existing Bedrock Well
-  New Bedrock Borehole



 Concentrations above bedrock treatment goals



 Concentrations below bedrock treatment goals


Bedrock


❖ In situ chemical oxidation (ISCO)


- Several key fracture zones identified and sampled
- Updated conceptual site model
 - Some tight fractures (no or very low groundwater flow)
 - Transmissive fractures (groundwater flow), connecting source areas with downgradient zones
- Recommend changing the treatment amendment to be injected

Geophysical Testing Wells

-  Existing Bedrock Well
-  New Bedrock Borehole



 Concentrations above bedrock treatment goals



 Concentrations below bedrock treatment goals


Bedrock

❖ In situ chemical oxidation (ISCO)

- Several key fracture zones identified and sampled
- Updated conceptual site model
 - Some tight fractures (no or very low groundwater flow)
 - Transmissive fractures (groundwater flow), connecting source areas with downgradient zones
- Recommend changing the treatment amendment to be injected

Geophysical Testing Wells

-  Existing Bedrock Well
-  New Bedrock Borehole



Packer Test Observations

Boring 1 (TW-9-BR)

Depth (ft bgs)	Fracture Zones
65-75:	Transmissive
75-85:	Transmissive
128-150:	Transmissive

Boring 2 (TW-10-BR)



Depth (ft bgs)	Fracture Zones
55-65:	Tight
78-88:	Tight
125-151:	Tight

Boring 4 (TW-12-BR)

Depth (ft bgs)	Fracture Zones
42-52:	Transmissive
54-64:	Transmissive
64-74:	Tight

Boring 3 (TW-11-BR)


Depth (ft bgs)	Fracture Zones
71-81:	Transmissive
95-105:	Transmissive
109-119:	Transmissive

-  Concentrations above bedrock treatment goals
-  Concentrations below bedrock treatment goals

Bedrock

❖ In situ chemical ~~oxidation (ISCO)~~ reduction (ISCR)


- ISCO and ISCR both involve in-place chemical destruction of VOCs; not a significant change
- ISCR is an anaerobic process
 - Zero-valent iron + emulsified vegetable oil
 - Upgradient source area and Tozer Road remedies are anaerobic
 - Complementary approach
- Next Steps
 - Sample monitoring wells
 - Surface geophysics (3D view of fracture networks)
 - Install injection wells
 - Inject amendments to destroy contaminants in place
 - Collect post-injection groundwater samples



Building 5

- ❖ In situ bioremediation
- ❖ Continued soil vapor extraction

- Pre-design investigation and initial treatment
 - Includes vertical and angled wells
 - Completed structural evaluation in August 2024 ahead of pneumatic injection
 - Well installation with pneumatic injection of sand + zero-valent iron (ZVI) + emulsified vegetable oil (EVO) to enhance permeability
 - Plan to start once evaluation is done and Tozer Road barrier is in place
- After pre-design investigation and initial treatment, will complete additional treatment in shallow areas, as needed



Stream A Reactive Core Mat

- ❖ Granular activated carbon permeable adsorptive barrier

- Inspections continue – no issues observed
- Drainpipe video inspection indicated a collapsed pipe, with no connection to the stormwater drainage at Longview Drive/Terrace



System Installation Schedule*

Treatment Area	Design Complete	System Installation	Start of Treatment	Monitoring
Building 3 (Thermal)	Complete	In Progress	Summer 2025	2025
Tozer Rd (Barrier)	Fall/Winter 2024	Winter/Spring 2025	Winter/Spring 2025	2025
PSL10 (SBGR)	Complete	Late Fall/Winter 2024	Winter 2025	2025
Building 5 (Bio)	Fall 2024	Winter/Spring 2025	Winter/Spring 2025	2025
Bedrock (ISCR)	Fall 2024	Late Fall 2024	Winter/Spring 2025	2025
Stream A (Mat)	Complete	Complete	Complete	Ongoing

NOTES:

* = Estimated schedule, subject to change

Bio = Bioremediation

ISCT = In situ chemical treatment

Mat = Reactive core mats

SBGR = Subgrade Biogeochemical Reactor


Reports Available

- Currently available for more information
 - Revised Phase IV Status Report
- Upcoming for public comment (dates to be announced)
 - Asbestos Abatement IRA
- Hard copies
 - Beverly Public Library Reference Desk
- Online
 - <https://eeaonline.eea.state.ma.us/EEA/FileViewer/Rtn.aspx?rtn=3-0000485>

For More Information

- Website: <https://beverlysitecleanup.com/>
 - Homepage updated monthly
 - Public meeting videos
 - Overview of environmental investigation and treatment to date
 - Links to MassDEP website
 - Links to MassDEP and EPA fact sheets on cleanup process and technologies
 - Forms to submit comments or sign up for emailed site mailing list
- Email: beverlysitecleanup@jacobs.com

Questions



varian

A Siemens Healthineers Company