


Technical Advisory Group (TAG) Meeting


Former Varian Facility (Site 3-0485)
150 Sohier Road
Beverly, Massachusetts

July 23, 2025 Virtual Meeting (Teams)



Meeting Objectives

- > Introductions
- ➤ Update on treatment system operations and construction efforts since May 2025 meeting
- Review comments received on Modified Phase IV Remedy Implementation Plan
- ➤ Answer questions from the TAG





Treatment
System
Operations and
Construction Status





Summary of Activities Since the May 2025 Public Meeting

- Building 3 Thermal Treatment System
 Additional drilling inside the building and site preparation
- PSL-10 Subgrade Biogeochemical Reactor (SBGR) SBGR is operational; collected initial round of post treatment samples
- Building 5 Source Area
 Completed basis of design
- Stream A Reactive Core Mat Inspections continue with no issues observed
- Bedrock
 Completed basis of design and started drilling program
- Monitoring Conducted routine site-wide groundwater sampling and indoor air monitoring; prepared updated monitoring plan






Building 3 Source Area

- In situ thermal treatment
- In situ bioremediation polish
- Continued soil vapor extraction (SVE)
- > Thermal treatment system construction underway
 - Stockroom drilling in progress (nightshifts)
 - Relocated fence along Route 128 and added concrete barrier
 - Began installation of electric transformers to power system
 - Constructed vapor barrier wall to isolate stockroom from building
 - Vapor migration control measures continue to protect facility personnel
- Drilling observations remain consistent with conceptual model of VOC distribution underground
- Completed over 1,000 feet of drilling since May (total of 5,700 feet of the planned 10,000 feet, or 57% completion)





Indoor Angled Boring Installation





New barrier

Former barrier


Stockroom with new vapor barrier wall



PSL 10

Subgrade biogeochemical reactor (SBGR)






➤ SBGR is operational

- The bulk of VOC-containing soil was removed
- The system is treating groundwater
- Performance monitoring has begun




Building 5

- In situ bioremediation
- Continued soil vapor extraction
- Well installation with pneumatic injection of sand, zero-valent iron (ZVI), and emulsified vegetable oil (EVO) to enhance permeability
- Pre-design investigation combined with initial treatment
 - Includes vertical and angled wells
- After pre-design investigation and initial treatment, will complete additional treatment in shallow areas, as needed
- Enhancements made as a result of the Phase IV Plan modification





Building 5 (cont'd)



Next Steps


- Monitoring well installation (August)
- ▶Baseline sampling
- Angled drilling and treatment (once Stage 2 bedrock treatment started)
- ▶Post-treatment monitoring



Bedrock

In situ chemical reduction (ISCR)

- > ISCR is an anaerobic process
- Cut off VOCs that may migrate from source areas during remedial activities
 - Extract VOC-containing groundwater before injecting remedial additives
- Reduce downgradient VOC concentrations moving back into the overburden
- Stage 1 system installation has started
 - 4 overburden monitoring wells; 3 shallow/deep bedrock monitoring well pairs; 3 bedrock injection locations






Bedrock (cont'd)

Monitoring Well Drilling



Bedrock (cont'd)



Next Steps

- Complete Stage 1 bedrock injection boreholes (July); perform downhole geophysics (early August); construct bedrock monitoring wells
- ➤ Baseline sampling (August)
- ➤ Extract water; inject additives (September)
- Construct bedrock injection wells
- Performance monitoring varian

Monitoring Downgradient of Treatment Zones

Tentative Program – Number of Locations and Frequency


Treatment Zone	Shallow Overburden (# Wells - Frequency)	Deep Overburden (# Wells - Frequency)	Bedrock (# Wells - Frequency)
Building 3/Bedrock	4 – Bimonthly 2 – Quarterly	7 – Quarterly	9 – Quarterly
Building 5	2 – Quarterly	8 – Quarterly	9 – Quarterly
PSL10	1 – Bimonthly 1 – Quarterly	12 – Quarterly	

- 3 Stream locations will be sampled quarterly
- Bimonthly sampling to monitor vapor intrusion potential
- To be finalized in August 2025 status report



Monitoring Downgradient of Treatment Zones (cont'd)

- The wells highlighted in blue will be sampled every other month (shallow vapor intrusion) or quarterly
 - Monitor injection treatment performance
 - Verify chemical concentrations are not increasing
- Additional wells will be monitored twice a year consistent with the current groundwater monitoring program



System Installation Schedule*


Treatment Area	Design	System Installation	Start of Treatment	Monitoring
Building 3 (Thermal)	Complete	In Progress	Winter/Spring 2026	2026
PSL10 (SBGR)	Complete	Complete	Started (April 2025)	Ongoing
Building 5 (Bio)	Complete	Summer 2025	Fall 2025	2026
Bedrock (ISCR)	Complete	In Progress	Summer 2025	2025
Stream A (Mat)	Complete	Complete	Started (October 2023)	Ongoing

NOTES:

* = Estimated schedule, subject to change Bio = Bioremediation ISCR = In situ chemical reduction Mat = Reactive core mats SBGR = Subgrade Biogeochemical Reactor



Comments on Modified Phase IV Remedy Implementation Plan





Comments on Modified Phase IV Remedy Implementation Plan

Timeline of public review process

- Modified Phase IV Plan, draft for public review (April 9)
- Public meeting (May 8)
- Comment period (May 9-May 28)
- Public involvement meeting summary (June 26)
- Responses to comments on Modified Phase IV Plan (June 26)


Overview of Comments

- Six sets of comments received from two (possibly one) community members
- Comments expressed concerns about elimination of the Tozer Road permeable barrier




Comments on Modified Phase IV Remedy Implementation Plan (cont'd)

- Proposed modification to the Phase IV Plan was the result of:
 - Property access issues affecting cleanup timeline
 - New bedrock data (late 2024-early 2025) showing that migration control can be implemented closer to the VOC sources at 150 Sohier Road
- Conceptual site model illustrated using 3-D model presented during the May 2025 public meeting
- Allows overall cleanup to move forward and continue to maintain a condition of No Significant Risk
- Allows destruction of VOCs before groundwater migrates further into bedrock fractures and into Tozer Road overburden
- Bedrock treatment will be implemented before the Buildings 3 and 5 source area treatments







Upcoming Submittalsand Events



Upcoming Submittals and Public Involvement Opportunities

Deliverables

- Phase IV/Temporary Solution Status Report (August 2025)
 - Covers the six-month period January-June 2025
 - Treatment system construction updates
 - Groundwater and indoor air monitoring results
 - Basis of Design for bedrock treatment
 - Basis of Design for Building 5 source area treatment
 - Updated groundwater monitoring plan
 - Final construction report for PSL10 subgrade biogeochemical reactor
- Annual fact sheet (Fall 2025)
- Monthly updates (first Monday of the month)

Upcoming Meetings

- Quarterly alternating PIP and TAG meetings
 - Fall PIP (October 2025 weeks of Oct. 6 or Oct. 13)
 - Winter TAG (January 2026)





For More Information – Document Repository

- ➤ Site reports available as:
 - Hard copiesBeverly Public Library Reference Desk32 Essex St
 - Or online (MassDEP website)
 https://eeaonline.eea.state.ma.us/portal/dep/wastesite/viewer/3-0000485


For More Information – Public Participation

- Website: https://beverlysitecleanup.com/
 - Homepage updated monthly
 - Public meeting videos
 - Overview of environmental investigation and treatment to date
 - Links to MassDEP and EPA fact sheets on cleanup process and technologies
 - Form to sign up for monthly email update
- > Email: <u>beverlysitecleanup@jacobs.com</u>



Questions





Varian

A Siemens Healthineers Company