

varian


A Siemens Healthineers Company

Public Involvement Plan (PIP) Meeting

Phase IV Status Report


Former Varian Facility (Site 3-0485)
150 Sohier Road
Beverly, Massachusetts

Tuesday, May 12, 2026
Beverly Middle School



Presentation Objectives

- Present information from the most recent status [report](#) (February 2026)
- Provide an update on treatment installation
- Summarize progress of treatment systems operation
- Receive feedback and answer questions from the public



Status Update on Treatment System Operations, Monitoring, and Construction




Summary of Activities Since the October 2025 Public Meeting

- **Building 3 Area Thermal Treatment System**
 - Drilling finished
 - Construction nearing completion
- **Bedrock Treatment**
 - Stage 1 and Stage 2 injections complete
- **Building 5 Area Treatment**
 - Stage 1 drilling and injections complete



Power service installation




Thermal treatment wells inside Building 3

Summary of Activities Since the October 2025 Public Meeting

- **PSL-10 Subgrade Biogeochemical Reactor**
 - SBGR monitoring continues
- **Stream A Reactive Core Mat**
 - Inspections continue with no issues observed
- **Site Monitoring**
 - Routine groundwater and indoor air testing continues

Angled well drilling near Building 5



Deploying sampling equipment

Bedrock

❖ In situ chemical reduction (ISCR)


➤ Injecting amendments to degrade VOCs in bedrock fractures

- Limit VOCs that may migrate from source areas during treatment activities
- Reduce downgradient VOC concentrations moving back into the overburden

➤ Stage 1 and 2 are complete


➤ Stage 3 will start soon

➤ Performance monitoring continues




Bedrock Injection – Stage 1 Results (concentrations in $\mu\text{g/L}$)


● **OB-77A-BR** (93-103 ft bsg)




● **OB-72A-BR** (75-85 ft bsg)



● **OB-77B-BR** (135-145 ft bsg)




● **OB-72B-BR** (140-150 ft bsg)




■ Stage 1 Injection Event (Sept 4-18, 2025)

◆ Stage 1 Bedrock Injection Locations




Bedrock Injection – Stage 1 Results (concentrations in $\mu\text{g}/\text{L}$)


● **OB-75A-BR** (88-98 ft bsg)




● **OB-77A-BR** (93-103 ft bsg)



● **OB-75B-BR** (118-128 ft bsg)




● **OB-77B-BR** (135-145 ft bsg)




■ Stage 1 Injection Event (Sept 4-18, 2025)

◆ Stage 1 Bedrock Injection Locations




Bedrock Stage 2 Injections



- Injections at two locations were completed in January 2026
- Bedrock was less transmissive in this area compared to the Stage 1 area
- Initial monitoring following treatment has indicated positive results from Stage 2 treatment
- Complete results of Stage 2 activities will be provided in the August 2026 Status Report

Bedrock – Next Steps




- Stage 1 performance monitoring (May, August, November)
- Stage 2 performance monitoring (May, August, November)
- Construction of Stage 3 injection borings/wells (six locations)
- Stage 3 treatment in Fall 2026 (six new borings and one existing well)

Building 3 Source Area

- ❖ In situ thermal treatment
- ❖ In situ bioremediation polish
- ❖ Continued soil vapor extraction (SVE)

- Subsurface drilling complete
 - More than 10,000 feet of drilling performed
- Drilling observations consistent with conceptual model of VOC distribution underground
- Stockroom floor restoration complete
- Aboveground construction ongoing




Tight Quarters

Final Stockroom Boring


Building 3 Treatment

- Subsurface heating mobilizes VOCs from soil and water
- Vapor extraction captures steam and VOCs
 - Recovery wells co-located with select heaters
 - Horizontal wells installed a few feet below the building floor
- Groundwater extraction
 - Provides hydraulic containment
 - Supplements VOC extraction
- Extracted water and vapor containing VOCs treated at surface





Subsurface Construction As-Built

Looking straight down from above




Subsurface Construction As-Built

Looking at a cross-section from the northeast



Subsurface Construction As-Built


Looking at a cross-section from the east



Building 3 Treatment



**Stockroom
Construction**



**Vapor
Extraction
Piping**

- Vapor and liquid treatment equipment installation ongoing
- Improvement of existing building ventilation systems underway
- Sewer discharge permit received
- Relocation of selected utilities underway
- Next Steps
 - Equipment wiring
 - Verify equipment operation
 - National Grid service activation
 - Extraction system startup
 - Heating system startup

Building 5

- ❖ In situ bioremediation
- ❖ Continued soil vapor extraction

- Drilled angled wells to reach beneath the building
- Assessed soil type and VOC concentrations during drilling




Building 5

- Used test data collected during drilling to conduct treatment beneath the building
- Pneumatic injection of sand to enhance permeability
- Treatment with zero-valent iron (ZVI) and emulsified vegetable oil (EVO)



Dense glacial till from beneath Building 5 (5 to 55 ft deep)


Angled well drilling



Sandy soil from beneath Building 5 (55 to 74 ft deep)

Building 5 Injections
Project # VARM5119
Boring # IW-DO-04
Core Run 5-9
Drill Length 85.0-95.0' (85.0-87.5')
Drill Length Recovery 10'
Vertical Depth 544-60.8'
Date 04/07/26

Building 5 Treatment




PSL-10 – Overview

❖ Subgrade biogeochemical reactor (SBGR)




- SBGR continues to operate
 - Passive operation providing treatment of groundwater
 - System will pump water again soon
- Sampling was completed in September and November 2025
 - Results continue to indicate lower PCE and TCE concentrations next to the cell
 - Additional sampling was conducted in February and will occur again in May
 - Results will be provided in August 2026 status report

PSL-10 – Preliminary Results



Results (µg/L)





1,2-DCE PCE TCE VC

Start of Treatment



Nov. 2012
PCE – 16,000 µg/L
TCE – 4,300 µg/L



System Installation Schedule*

Treatment Area	System Design	System Installation	Start of Treatment	Monitoring
Building 3 (Thermal)	Complete	In Progress	May 2026	2026
PSL-10 (SBGR)	Complete	Complete	Complete	Ongoing
Building 5 (Bio)	Complete	Complete	Complete	Ongoing
Bedrock (ISCR)	Complete	Stage 1 Complete Stage 2 Complete Stage 3 May 2026	Stage 1 Complete Stage 2 Complete Stage 3 Fall 2026	Ongoing
Stream A (Mat)	Complete	Complete	Complete	Ongoing

NOTES:

* = Estimated schedule, subject to change


Bio = Bioremediation

ISCR = In situ chemical reduction

Mat = Reactive core mats

SBGR = Subgrade Biogeochemical Reactor

Upcoming Submittals and Public Involvement



Upcoming Submittals and Public Involvement Opportunities

Next Deliverables

- Phase IV/Temporary Solution Status Report (Aug 2026) – semiannual status report

Upcoming Meetings


- Quarterly – alternating PIP and TAG meetings
 - Summer TAG (July or Aug 2026)

Monthly Updates

- Sign the mailing list with your email address if you would like to receive updates by email only (no more paper mail)
- Website homepage updated first week of the month



[Sign-up Link](#)




Reports Available

- Prior reports available here:
 - Hard copy
Beverly Public Library Reference Desk
 - Or online
<https://eeaonline.eea.state.ma.us/portal/dep/wastesite/viewer/3-0000485>

For More Information

- Website: <https://beverlysitecleanup.com/>
 - Homepage updated monthly
 - Public meeting videos
 - Presentation slides
 - Overview of environmental investigation and treatment to date
 - Links to MassDEP and EPA fact sheets on cleanup process and technologies
 - Forms to submit comments or sign up for emailed site mailing list
- Email: beverlysitecleanup@jacobs.com

Questions



varian

A Siemens Healthineers Company